PUBLIC HEALTH ENGINEERING DEPARTMENT

Water Quality Test Report

Division Name :- P. H. Division, Sitamarhi

District Name : Sitamarhi **25.06.2026**

School Name : Front - Age Studies

Sl. No.	Testing Date	Block	Panchayat	Location	Source	pH	Turb.	Cond.	TDS	TH	Ca	Mg	Cl	Alk	Nitrate	Fe	Bact	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	17	18
1	25.06.2026	Dumra	Nagar Nigam	Talkhapur Anandnagar Ward no-10	Submersible	7.30	1.5	265	172	164	42	24	42	182	0.2	0.3	(-ve)	**Safe**
Desirable Limit *						**6.5-8.5**	**1.0**	**-**	**500**	**200**	**75**	**30**	**250**	**200**	**45**	**0.3**	**–**	
Pesrmissible Limit* in absence source (IS 10500-2012 - 2nd Revision						**NR**	**5.0**	**-**	**2000**	**600**	**200**	**100**	**1000**	**600**	**NR**	**1**	**–**	

Note: (1) Drinking Water Specification First Revision -IS:10500:2012,Edition 2.2(2003-09,12,20)(Reaffirmed1993), (2) BDL = Below Detection Limit, (3)NR = No Relaxation, (4) ND = Not Done.

(a) Throughout any year, 95% of the samples should not contain coliform organisms in 100ml, (b) No sample should contain more than 10 coliform organisms per 100ml,

(c) Coliform organisms should not be detected in 100ml of any two consecutive samples.

Copy forwarded for information to: (i) Consultant Water Quality Cell, PHED, Govt.of Bihar, (ii) Director,Water Quality Cell,PHED,Govt.of Bihar, (iii) SLWTL,PHED,Govt.of Bihar.

27/06/2026
Chemist
P.H Division Sitamarhi

27/06/2026
Assistant Engineer
P.H Sub Division Sitamarhi

S.D.O.
P.H.SUB DIVISION
SITAMARHI